

Welcome and overview of the project status


SKA System δ CoDR

Manchester, 23 February 2011

Changes since the System CoDR in Feb 2010

- **focus on Phase 1**
 - SKA Memos 125, 130
 - 250 dishes, 50 low frequency aperture arrays
 - science design reference mission for SKA₁
 - δCoDR documents
- **delineation of the Advanced Instrumentation Program**
 - Phased array feeds for dishes, mid-frequency aperture arrays, ultra-wideband single pixel feeds
 - decision points 2014 and 2016
- **formation of the PrepSKA WP2 Management Team**
 - WP2 Project Plan in place

Project Phases



Project Status

➤ SKA project is evolving quickly

- government ministries & funding agencies are even more engaged than a year ago
- Agencies SKA Group, SKA Siting Group, Governance & Funding WG

➤ Key decisions coming up (2011-12)

- future organisation & governance for pre-construction phase (2012-15)
- pre-construction phase funding
- site decision


Goals of the Pre-Construction Phase

1. Progress the SKA design to Production Readiness Review stage and let contracts for construction of major sub-systems
2. Progress infrastructure roll-out on selected site to allow sub-systems to be deployed
3. Mature the SKA legal entity into an organisation capable of carrying out the construction, verification, and operation of the telescope

Pre-construction phase

- **Project Execution Plan and Funding Proposal**
 - Agencies agreed its broad direction and content
 - Will be reviewed by an external panel, 8-9 March 2011
 - Initial decision by Agencies on funding level, 2 April 2011
- **Pre-construction Phase governance**
 - Legal entity for SKA Organisation to be established by 6 July 2011
 - Three proposals for hosting SKA Project Office received
 - will be reviewed on 10 March, decision 2 April 2011

Expected management structure in 2012



Approach

- Strong central project office (SPO) with management and system design authority
- Industry culture in managing and costing the project essential
- Close engagement of industry essential throughout PreCon phase
- SPO will contract work on major sub-systems to a small number of Work Package Contractors
 - WPCs are consortia of POs and industrial partners
- Major improvement over current “best efforts” basis

Work Packages

1. Management
2. System
3. Science
4. Maintenance and support /Operations Plan
5. Dishes
6. Aperture arrays
7. Signal transport & networks
8. Signal processing
9. Computing & software
10. Power
11. Site preparation

Assignment of Work Packages

1. “bottom up” approach

WPs are bid for and allocated competitively in a process managed by the SPO

- ❑ Board calls for bids from WPCs
- ❑ Bidding process managed by SPO
 - SPO ensures WPCs have capability and adequate plans to carry out work
 - SPO makes recommendations to Board on earned value of each WP
- ❑ Board allocates WP

Assignment of Work Packages (2)

2. “top-down”

Board allocates WPs following a review process by SPO to determine compliance with aims of WP and suitability of proposed contractors

- Board invites countries/institutions/consortia to take on a WP on basis of domain knowledge and potential availability of resources.
 - SPO ensures that WPC have the resources and adequate plans
 - SPO makes recommendations to Board on earned value of each WP

Costs

1 Jan 2012 - 31 Dec 2015

Total resources required: 90.1 M€

WPCs: 62.6 M€ (70%)

SPO: 27.5 M€ (30%)

SPO staff: 19.3 M€

office infrastructure & operational costs: 8.2 M€

100k€/py assumed

No institute overhead included

No explicit contingency included

“Embedded” SPDO staff in POs

Site selection

➤ Physical requirements

Extremely radio quiet environment


At least 3000 km in extent

Low ionospheric turbulence

Low tropospheric turbulence


➤ Two candidates short-listed in 2006

➤ Site selection process



RFI measurements
in progress

Tropospheric phase monitoring equipment



Site selection

➤ Physical requirements

Extremely radio quiet environment


At least 3000 km in extent

Low ionospheric turbulence

Low tropospheric turbulence

➤ Two candidates short-listed in 2006

➤ Site selection process



Top level schedule for the SKA

Technical

2008-12	telescope system design and cost
2013-15	detailed design in the pre-construction phase
2016-19	Phase 1 construction
2016	Advanced Instrumentation Program decision
2018-23	Phase 2 construction
2020→	full science operations with Phase 1
2024→	full science operations with Phase 2

Programmatic

2011	approve funding for pre-construction phase establish SKA organisation as a legal entity select location for SKA Project Office
2012	site selection
2014	approve construction funding for Phase 1 (350 M€, 2007)
2018	approve construction funding for Phase 2 (1.2 B€, 2007)