


Early Production Arrays

Construction Proposal Overview, Objectives, Risks



SQUARE KILOMETRE ARRAY

Exploring the Universe with the world's largest radio telescope


J. McMullin

07 Mar 2018

High Level Road Map



SKA Construction Road Map



Construction Proposal Development



- Project Execution Plan framework
 - matches PMI, ISO 21500 systems (next slide)
 - emphasis on integration
 - emphasis on control, predictability, transparency
- Concept is to finalize our organization and processes for executing construction (PEP)
 - Defend this through external review and cost audit
 - Develop high level summary Construction Proposal
 - Include full PEP, External review results, Cost audit results
- Submit to IGO

PEP vs PMI vs ISO 21500

| Subject Area | ISO 21500 | PMBOK | PEP |
|----------------------|--------------------------------------|---|---|
| | | | 1.1 Scientific Objectives. 1.2 Scientific Requirements. 1.3 Facility Infrastructure. 1.4 Scientific & Broader Societal Impacts |
| <i>Integration</i> | 4.3.2 Develop Project Charter | 4.1 Develop Project Charter | 4.4 Scope Management Plan and Scope Contingency 4.9 Baseline Schedule Estimating Plan and Integrated Schedule 4.5 Cost Estimating Plan, Cost Reports, and Baseline Budget. 6.1 Risk Management Plan 2.2 External Organization and Communication |
| | 4.3.3 Develop Project Plans | 4.2 Develop Project Management Plan 5.1 Plan Scope Management 6.1 Plan Schedule Management 7.1 Plan Cost Management 9.1 Plan Human Resource Management 11.1 Plan Risk Management Plan 12.2 Stakeholder Management | 10.1 Project Management Control Plan 10.1 Project Management Control Plan. 8.1 Configuration Control Plan. 8.3 Document Control Plan |
| | 4.3.4 Direct Project Work | 4.3 Direct and Manage Project Work | 10.1 Project Management Control Plan |
| | 4.3.5 Control Project Work | 4.4 Monitor and Control Project Work | 16.1 Project Close out |
| | 4.3.6 Control changes | 4.5 Perform Integrated Change Control | |
| | 4.3.7 Close project phase or project | 4.6 Close Project or Project Phase | |
| | 4.3.8 Collect lessons learned | | 10.2 Earned Value Management System |
| <i>Stakeholders</i> | 4.3.9 Identify Stakeholders | 13.1 Identify Stakeholders | 2.2 External Organization and Communication 2.3 Partnerships 2.5 Community Relations and Outreach |
| | 4.3.10 Manage Stakeholders | 13.3 Manage Stakeholder Engagement 13.4 Control Stakeholder Engagement | 2.2 External Organization and Communication |
| <i>Scope</i> | 4.3.11 Define scope | 5.2 Collect Requirements. 5.3 Define Sscope | 4.1 Summary of Total Project Definition 4.2 Work Breakdown Structure (WBS) 4.3 WBS Dictionary |
| | 4.3.12 Create WBS | 5.4 Create WBS | |
| | 4.3.13 Define Activities | 6.2 Define Activities | |
| | 4.3.14 Control scope | 5.5 Validate Scope 5.6 Control scope | 8.2 Change Control Plan. 10.1 Project Management Control Plan |
| <i>Resources</i> | 4.3.15 Establish project team | 9.2 Acquire project team | 5.2 Hiring and Staff transition plan |
| | 4.3.16 Estimate resources | 6.4 Estimate Activity Resources | 5.1 Staffing plan |
| | 4.3.17 Define project organization | 9.1 Plan Human Resource Management | 2.1 Internal Governance & Organization. 2.4 Roles and Responsibilities |
| | 4.3.18 Develop project team | 9.3 Develop project team | 5.2 Hiring and Staff transition plan |
| | 4.3.19 Central resources | - | - |
| | 4.3.20 Manage project team | 9.4 Manage project team | 10.1 Project Management Control Plan |
| <i>Time</i> | 4.3.21 Sequence activities | 6.3 Sequence Activities | 4.9 Baseline Schedule Estimating Plan and Integrated Schedule |
| | 4.3.22 Estimate activity durations | 6.5 Estimate Activity Durations | 4.9 Baseline Schedule Estimating Plan and Integrated Schedule |
| | 4.3.23 Develop schedule | 6.6 Develop Schedule | 4.9 Baseline Schedule Estimating Plan and Integrated Schedule |
| | 4.3.24 Control schedule | 6.7 Control Schedule | 10.1 Project Management Control Plan 4.10 Schedule Contingency |
| <i>Cost</i> | 4.3.25 Estimate costs | 7.2 Estimate Costs | 4.5 Cost Estimating Plan, Cost Reports, and Baseline Budget 4.7 Cost Book, Cost Model Data Set, and Basis of Estimate |
| | 4.3.26 Develop budget | 7.3 Determine Budget | 10.1 Project Management Control Plan |
| | 4.3.27 Control costs | 7.4 Control Costs | 4.6 Budget Contingency 4.8 Funding Profile |
| <i>Risk</i> | 4.3.28 Identify risks | 11.2 Identify Risks | 6.1 Risk Management Plan |
| | 4.3.29 Assess risks | 11.3 Perform Qualitative Risk Analysis. 11.4 Perform Quantitative Risk Analysis | 6.1 Risk Management Plan. 6.2 Risk Register |
| | 4.3.30 Treat risks | 11.5 Plan Risk Responses | 6.2 Risk Register 6.2 Risk Register |
| <i>Quality</i> | 4.3.31 Control risks | 11.6 Control Risks | 6.3 Contingency Management Plan |
| | 4.3.32 Plan quality | 8.1 Plan Quality Management | 7.4 QA/QC Plans |
| | 4.3.33 Perform quality assurance | 8.2 Perform Quality Assurance | 7.4 QA/QC Plans |
| | 4.3.34 Perform quality control | 8.3 Control Quality | 7.4 QA/QC Plans |
| | | | 7.1 Systems Engineering Plan 7.2 Systems Engineering Requirements 7.3 Interface Management Plan 7.5 Operational Concepts |
| | | | 15.1 Integration and Commissioning Plan 15.2 Acceptance and Operational Readiness Plan |
| <i>Procurement</i> | 4.3.35 Plan procurements | 12.1 Plan Procurement | 9.1 Acquisitions Plans |
| | 4.3.36 Select suppliers | 12.2 Conduct Procurement | 9.2 Acquisition Approval Process |
| | 4.3.37 Administer contracts | 12.3 Control Procurement | 10.3 Financial and Business Controls |
| <i>Communication</i> | 4.3.38 Plan communications | 10.1 Plan Communications | 14.1 Reviews and Reporting |
| | 4.3.39 Distribute information | 10.2 Manage Communications | 14.1 Reviews and Reporting |
| | 4.3.40 Manage communications | 10.3 Control Communications | 14.1 Reviews and Reporting |

Construction Readiness

Organizational Readiness

- Business Systems
 - Contracting
 - Accounting (invoicing, actuals reconciliation, etc)
 - Subset needed for EPA
 - Human Resources
 - Hiring capability; training
- Project Management Control System utilities
 - Integrated Project Schedule
 - Earned Value Management System
 - Contract Performance Reporting

CDR Activity – Updates

| Element | RRN Submission | CDR Submission | CDR Meeting |
|------------------------------|---|-------------------------------------|------------------------------------|
| SaDT & SAT | 17 January 2018 | 28 February 2018 | 15-18 May 2018 |
| TM | 29 January 2018 | 28 February 2018 | 17-20 Apr |
| CSP | 05 March 2018 - PSS Element CDR - PST Element CDR | 16 April 2018 | 29 May – 01 June 2018 |
| INAU | 19 March 2018 | 30 April 2018 | 27-29 June 2018 |
| INSA | 19 March 2018 | 30 April 2018 | 2-4 July 2018 |
| LFAA | 30 March 2018 | 11 May 2018 | 16-17 July 2018 |
| System CDR (incl. AIV) close | See Roadmap | See Roadmap | <u>30 March 2019</u> |
| SDP | 17 September 2018 | 31 October 2018 | TBD |
| DSH | 17 September 2018 | 30 November 2018 (Not confirmed) | 07 January 2018 (Not confirmed) |

Green: Successful phase

Red: Potential schedule change

Blue: Updated from last report

Bridging

- There is a period, currently estimated at ~18 months, between end of CDR and T₀; the start of construction.
- Consortia funding will, generally, cease ~end 2018
- It is critical that we maintain momentum in the project, both inside and outside the SKA Office.
- There is work to be done:
 - Finish incomplete work from design teams
 - Address gaps realised through System CDR
 - Software workflow will continue in Agile fashion
 - Preparatory work for Construction Phase
 - Work Package Documentation
 - Definition of Deployment Baseline
 - Changes due to CDR outcome
 - Preparation of construction proposal
- All will require resources from Office **AND** resources from consortia members.

| Activity | Institute(s) (not consortia) | FTE estimate (1 FTE = 1 person for 1 year) (excludes SKAO staff) | Name of key Individual/s | Non-labour cost estimate (Euros) | Proposed funding source | Category | Risk Mitigated |
|--|--|--|---|----------------------------------|-------------------------|---|--|
| TT MID follow-up: RFI Use Cases (RT12) - RFI use cases for use in system modelling and verification. | NRC, SARAO + (TM, SDP) | 2.0 | A. Peens-Hough M. Rupen | | | <ul style="list-style-type: none"> • Filling system gaps • Telescope Team issue | SKA011 SKA075 SKA156 SKA160 SKA176 |
| TT MID follow-up: VLBI Requirements (RT13) - System level issues and requirements development to support VLBI. | NRC, JIVE, University of Cambridge | 0.25 | M. Rupen B. Carlson P. Boven S. Roy M. Ashdown | | | <ul style="list-style-type: none"> • Filling system gaps • Telescope Team issue | SKA011 SKA075 |
| TT MID follow-up: SKA-Mid Wide Area Mapping (RT14) - System level issues and requirements development to support observing at higher than sidereal rate. | SARAO, NRC, University of Cambridge, STFC. | 0.5 | H. Niehaus M. Ashdown M. Rupen L. van de Heever S. Williams | | | <ul style="list-style-type: none"> • Filling system gaps • Telescope Team issue | SKA011 SKA075 |
| TT MID follow-up: Transient Buffer Implementation (Issue #15) - System level issues and requirements development to support transient buffer. | NRC, JIVE, University of Cambridge | 1.0 | M. Rupen B. Carlson P. Boven S. Roy M. Ashdown | | | <ul style="list-style-type: none"> • Filling system gaps • Telescope Team issue | SKA011 SKA075 |

Construction Proposal Development



- Construction Proposal Workshop 2
 - Discuss timing; must have WBS, resource loaded integrated project schedule (time-phased staffing of all resources), projected contracting strategies
 - PMCS tracking and tools
 - Business systems support (tools and staff)
 - Present and challenge in detail (resources, timing, etc) with observatory staff (includes partner country staff)



Early Production Arrays - Objectives



The Early Production Array is intended to be a representative end-to-end system based on the SKA reference design, that is the result of system CDR. The EPA will be a prototype integrated system built on the intended infrastructure.

The objective of the EPA is to reduce the risks associated with the roll-out of the telescope in terms of cost, design and performance.

- Verify system performance
 - Not a continuation of the Design phase!
- Work to debug, optimize and improve the system performance
- Remediate components which do not meet requirements

The impact of the EPA will increase when as many sub-systems as possible (hardware and software) are available for integration into the Early Production Array, even if in rudimentary or prototype form.

Considerations

- The scope of the work should be within the planned construction work, but limited additional cost is imposed on the project.
- Costs agreed in the EPA are considered as credits to SKA construction contributions once the IGO is enabled.
- May limit the advantages of open tender for WBS elements.
- Development potentially delays construction (parallel effort in early stages).

Early Production Arrays

- Boundary Scenarios for achieving goals of EPA
 - 1) Bridging activity: EPA work is performed by SKAO & Consortia membership using existing or extended agreements; not under cost cap for construction.
 - No risk to construction effort or costs.
 - **Incurs additional costs; overall construction + EPA cost is higher than agreed-upon cost cap.**
 - **To achieve risk reduction, modified operation from pre-construction required.**
 - 2) Construction activity: EPA work is performed under IGO by Observatory.
 - Maintains cost agreements and commitments.
 - Utilizes IGO benefits (e.g., tax exemptions) and systems (procurements, contracting, etc).
 - **IGO schedule provides later system verification; little ability to modify production as a result.**
 - 3) Construction activity performed during transition phase leveraging as much of the intended IGO organizational process as possible.
 - Provides earliest system verification; provides earliest production verification.
 - Maintains cost agreements and commitments.
 - Maximum risk reduction: Verifies both technical and organizational systems (use project management control systems for construction).
 - **Additional risks incurred due to transition phase between company partnerships and IGO (procurement, contracting not in place, potential loss in competitive contracting, etc)**

EPA Verification

- Verify hardware and software product interfaces
- Verify basic operator interface to control the system and to monitor system health
- Verify the available functionality provided by SaDT NMGR, NSDN and SAT.LMC
- Verify science data link performance between DSH and CSP over direct connection between DSH and CSP
- Verify non-science data link performance between pedestal-located NSDN and MID-CPF-located NSDN
- Verify non-science data connectivity between NSDN and all NSDN-connected equipment at all locations including pedestal, MID-CPF and the Operations Control Centre
- Verify correlator products
- Obtain and verify the Dish pointing model for each Dish, using interferometry
- Obtain the position for each Dish
- Perform delay calibration
- Perform delay tracking
- Perform baseline delay and phase calibration
- Obtaining fringes, phase closure and amplitude closure
- Verify time and frequency reference accuracy and stability using interim CLOCKS solution
- Verify gain and phase stability
- Verify channelisation performance
- Verify frequency agility
- Perform bandpass calibration
- Verify correlator efficiency
- Start measurements of polarization performance
- Start to verify tied-array beamforming functionality
- Verify overall system sensitivity
- Measure antenna voltage patterns and surface accuracy on the sky
- Measure polarization leakage (at least on-axis)
- Verify calibration
- Verify reference pointing
- Verify EMI requirements

EPA Scope

- EPA costs are constrained by the value provided to the construction phase (Scenario 3)
- Value assessed through risk mitigation and resultant asset value

Value = [Δ Risk Exposure – Additional Incurred Costs – Additional Risks]
+ Asset Value

Δ Risk Exposure =

$$\sum (\text{Risk Exposure})_{\text{Construction (Monte Carlo 80\% probability)}} - \sum (\text{Risk Exposure with EPA})_{\text{Construction (Monte Carlo 80\% probability)}}$$

= Risk Reduction due to EPA activity

Note:

Additional Incurred Costs of EPA: e.g., limited production increased costs, additional mobilization/demobilization, earlier staff ramp up); note assumes construction value handles the tax implications of pre-IGO activity.

Additional Risks incurred due to EPA: e.g., higher costs due to assigned rather than competed contracts, incomplete understanding of system design (if initiated before system CDR completion).

Construction Risk Management



SKA TELESCOPE
SQUARE KILOMETRE ARRAY
 Exploring the Universe with the world's largest radio telescope
 Choose your local minisite

[Create a new risk](#) [View as list](#)

- Select subsystem:**
- All subsystems
 - Project Office
 - MID Telescope
 - LOW Telescope
 - Computing and Software
 - Verification
 - Integrated Logistic Support

Restore earlier version option - Restore risks as they existed in the database on midnight of specified date:

Show current version Specify restore date: (yyyy/mm/dd)

Select Risk Status display filter:

- Active
- Proposed new risk
- Subordinated
- Active OR Subordinated
- Retired
- Deprecated
- Any status

Display Risk Review Status: Yes No

Add optional keywords and estimator filter:

Add up to three keywords as filters. One or more of these words must appear (in some form) in the risk title, description, or Notebook 1 to be included. This allows you to filter in a particular area for review. The keyword **sensor** would find: sensor; sensors; Sensors; SENSOR; sensory. Another example, keyword mount will also find mountain.

You can also filter on the risk estimator by selecting the estimator from the dropdown list. The default is all estimators.

Word filters: OR OR Estimator filter:

Specify risk ID directly:

If you have a list of one or more risks by ID number you can specify them here to override selections above (except, you must still select the subsystem). You only need the numerical risk number. Leading zero's and spaces are stripped. For multiple risks use a comma delimiter. Example: 11,12, 03,14 , 033

Risk ID list:

[View as list](#) [View as risk matrix](#) [View statistics](#) [Print report](#) [Summary list](#) [Change report](#)

View as Risk Matrix only allows a single subsystem selection or "All Subsystems" selection.

SKA TELESCOPE
SQUARE KILOMETRE ARRAY
 Exploring the Universe with the world's largest radio telescope
 Choose your local minisite

- Project Office
- MID Telescope
- LOW Telescope
- Computing and Software
- Verification
- Integrated Logistic Support

[Go back to setup](#) [Go Back 1](#)

[Create a new risk](#)

There are a total of 9 risks with a total expected FY2018 € exposure cost of € 62,300 K

and total expected then-year € exposure cost of \$ 67,140.73 K






● 30 days or less since review ● 31 to 90 days ● More than 90 days

Click on boxed column headers to sort by that heading
 Secondary sort always by expected exposure cost

| Risk ID# (Hover) | Edit Risk (Click) | Title | Review Status (days) | Trigger Date | Probability | Possible Tech Margin Remedy | Non-labor Cost (Current €) | Schedule Cost (2018 €) | Expected Exposure Cost | Expected Exposure Cost (then-year) | Estimator | Row # Sort Total Cost |
|------------------|-------------------|--|--------------------------------------|--------------|-------------|-----------------------------|----------------------------|------------------------|------------------------|------------------------------------|-------------|-----------------------|
| VER-18 | Detail & Edit | Missing or inadequate L1 requirements identified during integration and verification | ● | 2019-03-01 | 50% | No | \$100 K | \$32,400 K | \$16,250 K | \$17,240 K | Springhetti | 1 |
| ILS-149 | Detail & Edit | Product deliveries fail to meet quality or schedule requirements | ● | 2021-03-01 | 50% | No | \$0 K | \$32,400 K | \$16,200 K | \$18,233 K | Stevenson | 2 |
| PO-152 | Detail & Edit | Procurement complexity impacts schedule | ● | 2019-04-01 | 50% | No | \$0 K | \$16,200 K | \$8,100 K | \$8,593 K | Hastings | 3 |
| CS-148 | Detail & Edit | SAFE implementation requires additional time and resources | ● | 2019-01-01 | 50% | No | \$0 K | \$16,200 K | \$8,100 K | \$8,593 K | Micoilis | 4 |
| VER-15 | Detail & Edit | Integration and Verification require longer time than planned pushing schedule. | ● | 2019-07-01 | 50% | No | \$0 K | \$10,800 K | \$5,400 K | \$5,729 K | Harman | 5 |
| CS-153 | Detail & Edit | TM Time resolution not sufficient for synchronized command execution. | ● | 2019-06-01 | 50% | No | \$50 K | \$8,100 K | \$4,075 K | \$4,323 K | Rees | 6 |
| LOW-16 | Detail & Edit | LOW Site development delayed | ● | 2019-06-01 | 25% | No | \$100 K | \$8,100 K | \$2,050 K | \$2,175 K | Austin | 7 |
| VER-15 | Detail & Edit | Site RFI integrity compromised by site activities | ● | 2019-07-01 | 50% | No | \$150 K | \$2,700 K | \$1,425 K | \$1,512 K | Stevenson | 8 |
| VER-15 | Detail & Edit | Insufficient power to support integration and verification | ● | 2019-08-01 | 25% | No | \$100 K | \$2,700 K | \$700 K | \$743 K | Austin | 9 |

The total expected exposure cost in FY2018 € is: € 62300 K The total expected exposure cost in then-year € is: € 67140.73 K€

Risk Monte Carlo Modeling - EPA



EPA Scope

Value =

Δ Risk Exposure + Asset value

= Risk Reduction from EPA

Asset Value: Construction

WBS Costing (~20M€).

Risk Reduction Value =

115M€ – 84M€ = 31M€

+ 20M€

=51M€ is the Upper Envelope for both
MID/LOW EPA for all stages

- ~10M€ for additional costs,
exposure

= ~41M€ for EPA Activity

Further work:

- Need to review estimates
- Need to review, subtract additional costs
- Need to review, subtract new risk exposure from EPA

EPA Management & Execution



| RASCI | High Level | | | | | | | | | | | | | | | | | |
|--|--------------------------|------|----|--------|-----|----|-------|----------|----------|------|------|-----|-----|------|----|-------|---|--|
| Activity | SKA Board IGO Council | SEAC | EF | DG/DDG | BFA | PD | SR PM | HOST HOC | Site Mgr | HPMG | HENG | HCS | EPM | DENG | MA | | | |
| CONSTRUCTION PROJECT | I | C | - | C | S | A | R | S | S | S | S | S | S | S | S | R | RESPONSIBLE | |
| EPA SUB-PROJECT | I | C | S | C | S | A | R | S | S | S | S | S | S | S | S | A | ACCOUNTABLE | |
| | | | | | | | | | | | | | | | | S | SUPPORTS | |
| | | | | | | | | | | | | | | | | C | CONSULTED | |
| | | | | | | | | | | | | | | | | I | INFORMED | |
| Activity | IGO Council | SEAC | EF | DG/DDG | BFA | PD | SR PM | Host HOC | Site Mgr | HPMG | HENG | HCS | EPM | DENG | MA | | | |
| HEALTH, SAFETY, ENVIRONMENT | I | I | - | A | S | S | S | R | S | S | S | S | S | S | S | | | |
| FUNDING | R | I | - | A | S | S | S | S | I | S | S | S | I | I | S | | | |
| PROCUREMENT, CONTRACTING | C | I | - | C | R | C | A | S | S | S | S | S | S | S | S | SEAC | SCIENCE & ENGINEERING ADVISORY GROUP | |
| ASSET MANAGEMENT | A | I | - | R | S | S | S | C | C | S | S | S | S | S | S | | | |
| PROJECT CONTROLS. (ERP, EVMS, PRIMAVERA) | I | I | - | I | S | S | R | S | C | A | C | C | R | C | I | EF | EPA Funding Group | |
| CONSTRUCTION DESIGN | C | S | - | C | - | S | S | S | C | S | A | S | C | R | S | DG | DIRECTOR GENERAL | |
| HOST COMPLIANCE, PERMITTING | C | I | - | C | S | S | A | R | S | I | I | I | I | I | S | DDG | DEPUTY DIRECTOR GENERAL | |
| CONSTRUCTION DEVELOPMENT | S | S | - | C | S | S | A | C | S | S | S | S | S | R | S | BFA | BUSINESS, FINANCE, ADMIN | |
| VERIFICATION | I | I | - | C | I | S | A | S | C | C | R | C | I | S | C | PD | PROGRAMME DIRECTOR | |
| QUALITY ASSURANCE | I | I | - | C | I | A | S | S | S | S | S | S | S | S | R | | | |
| Activity | Members | SEAC | EF | DG/DDG | BFA | PD | SR PM | Host HOC | Site Mgr | HPMG | HENG | HCS | EPM | DENG | MA | | | |
| HEALTH, SAFETY, ENVIRONMENT | I | I | I | A | - | S | S | R | S | S | S | S | S | S | S | | | |
| FUNDING | R | I | R | A | S | S | S | S | I | S | S | S | I | I | S | SR PM | SENIOR PROJECT MANAGER | |
| PROCUREMENT, CONTRACTING | C | I | C | C | C | C | A | R | S | S | S | S | S | S | S | HPMG | HEAD PROJECT MGMT GROUP | |
| ASSET MANAGEMENT | A | I | C | R | S | S | S | C | C | S | S | S | S | S | S | | | |
| PROJECT CONTROLS (ERP, EVMS, SCHEDULE,) | I | I | I | I | - | S | R | S | C | A | C | C | R | C | I | HENG | HEAD ENGINEERING | |
| EPA DESIGN | I | S | C | C | - | S | S | S | C | S | A | S | C | R | S | HCS | HEAD COMPUTING & SOFTWARE | |
| HOST COMPLIANCE, PERMITTING | I | I | C | C | - | S | A | R | S | I | I | I | I | I | S | EPM | (AREA) PROJECT MGR | |
| EPA DEVELOPMENT | I | S | S | C | - | S | A | C | S | S | S | S | S | R | S | DENG | DOMAIN ENGINEER | |
| VERIFICATION | I | I | I | C | - | S | A | C | C | C | R | C | I | S | C | MA | MISSION ASSURANCE | |
| Activity | Detail Level 2 | | | | | | | | | | | | | | | | | |
| Activity | | | | DG/DDG | BFA | PD | SR PM | | Site Mgr | HPMG | HENG | HCS | EPM | DENG | MA | | | |
| WORK PACKAGE BUDGET AND | | | | | | | | | | | | | | | | | | |



SQUARE KILOMETRE ARRAY

Exploring the Universe with the world's largest radio telescope

