



Production Logistics for DVA-1 and SKA Quantities

Gordon Lacy and Matt Fleming



DVA-1 Requirements

Site Requirements for DVA-1 Dish Construction



- The building site should have:
- Power. If the site lacks sufficient power, then a generator would have to be added.
- Flat stable ground suitable for the pouring of a concrete slab.
- Access by road for delivery of supplies, mold pieces, and the necessary crane. Also the road must be capable of supporting the (possibly high axle loading) crane.

Building Requirements



- The building is large enough to house the mold with some additional workspace
- The building needs a concrete floor sufficiently strong to support the heavy mold assembly
- The minimum building would be dismantled to gain access for the crane
- The building is at least partially capable of temperature control.
- The building must be clean and capable of controlling the egress of dust and dirt.
- The workspace needs to be well lit.
- The building needs to have as a minimum a double man-door for the entry-exit,
- The workspace needs to have sufficient electrical outlets

A Typical Temporary Building



7/11/2011

SKA Dish Array CoDR Fabrication Logistics, Penticton

5

Vacuum Infusion Shop Requirements



- The necessary vacuum infusion shop equipment will be containerized and brought to the building site
- A bare minimum of connecting vacuum manifolds will have to be added to the temporary construction building
- A short list of other equipment such as a long fabric cutting bench will have to be added to the temporary shop

Mold Assembly and Testing




- The mold will be assembled either by a DRAO crew or;
- By a combination of a DRAO crew and a crew from the mold manufacturer
- Testing will include:
 - Overall shape specification
 - Alignment between pieces
 - Vacuum Integrity of joints



Vacuum Infusion of the Reflectors




- The primary reflector surface together with the reflector rim will be vacuum infused on-site in a single piece.
- The secondary reflector will be made in the same way but may be made off-site



Assembling Back-up Structure





- The Backup structure will be assembled onto the back of the composite dish while it still rests on the mold
- The assembly will be similar to the ATA dish pictured at right, except that the central structure is more elaborate (upper right)



Assembling Back-up Structure



- The central Frame will be preassembled and positioned over reflector with a crane
- Central connection to diaphragm will be bolted up
- Outer tubes will be installed and adjusted to insure uniform loading of rim



A method for rotating the dish by 180 degrees



7/11/2011


SKA Dish Array CoDR Fabrication Logistics, Penticton

11

Mount Assembly



- Prepare existing foundation pad with studs per base flange pattern.
- Lift, rotate and set pedestal base section over stud pattern.
- Secure base, perform preliminary levelling.
- Lift, place turn-head and secure per instructions.
- Perform detailed levelling.
- Install and connect wiring systems
- Connect drive and manual control system
- Exercise basic motions.
- Prepare for reflector-set installation.



Reflector to Mount Assembly




- Dish is flipped over using a flipping frame
- Dish is picked up using slings
- Dish is lowered onto mount and fasteners connected
- Feed legs and secondary structure added after primary dish is secured



Installation of Secondary and Feed Support



- Lift feed support base into position with crane.
- Connect feed support lower carbon fibre tubes.
- Connect feed support outer carbon fibre tubes.
- Connect forward feed legs.
- Lift secondary mirror into place.
- Connect secondary mirror to feed support carbon fibre tubes.
- Install feeds and indexer.



Dish Fabrication Schedule



| ID | Task Name | Duration | Start | Finish | Predecessors | 1st Quarter | | | | | | | | | | | | 2nd Quarter | | | | | | | | | | | | 3rd | | | | | |
|----|---------------------------------------|----------|-------------|-------------|--------------|-------------|-----|-----|------|------|------|-----|------|------|------|-----|------|-------------|------|-----|-----|------|------|------|-----|------|------|------|-----|------|------|------|-----|--|--|
| | | | | | | 2/2 | 1/1 | 1/8 | 1/15 | 1/22 | 1/29 | 2/5 | 2/12 | 2/19 | 2/26 | 3/4 | 3/11 | 3/18 | 3/25 | 4/1 | 4/8 | 4/15 | 4/22 | 4/29 | 5/6 | 5/13 | 5/20 | 5/27 | 6/3 | 6/10 | 6/17 | 6/24 | 7/1 | | |
| 1 | Dish Fabrication work | 105 days | Mon 1/16/12 | Fri 6/8/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Setup and prep shop | 4 wks | Mon 1/16/12 | Fri 2/10/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Assemble and vacuum test | 1 wk | Mon 2/13/12 | Fri 2/17/12 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Conduct large scale flow model | 2 wks | Mon 2/20/12 | Fri 3/2/12 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Fabricate front part | 7 wks | Mon 3/5/12 | Fri 4/20/12 | 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Fabricate secondary mirror | 4 wks | Mon 3/12/12 | Fri 4/6/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Fabricate clutch plate | 1 wk | Mon 4/9/12 | Fri 4/13/12 | 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Post cure reflector and parts | 1 wk | Mon 4/23/12 | Fri 4/27/12 | 5,7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Assemble back structure and paint | 1 wk | Mon 4/30/12 | Fri 5/4/12 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Tear building down | 1 wk | Mon 5/7/12 | Fri 5/11/12 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Pre installation and install on mount | 1 wk | Mon 5/14/12 | Fri 5/18/12 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Install feedlegs | 1 wk | Mon 5/21/12 | Fri 5/25/12 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Prepare as built Documentation | 4 wks | Mon 5/14/12 | Fri 6/8/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | Test Reflector | 20 days | Mon 6/4/12 | Fri 6/29/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Laser track surface | 1 wk | Mon 6/4/12 | Fri 6/8/12 | 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Holography | 1 wk | Mon 6/11/12 | Fri 6/15/12 | 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | Other RF testing | 2 wks | Mon 6/18/12 | Fri 6/29/12 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



SKA Requirements, Phase 1 and Phase 2


Composite Dish Surface in SKA Quantities



| | Phase 1 | Phase 2 |
|---|----------------|----------------|
| Total Reflector Production | 620 | 3,000 |
| Year 1 Production | 100 | 600 |
| Year 2 Production | 175 | 800 |
| Year 3 Production | 175 | 800 |
| Year 4 Production | 175 | 800 |
| Weekly Production | 3.6 | 16.7 |
| Daily Production | 0.73 | 3.3 |
| Number of Primary Molds | 2 | 4 |
| Primary Mold Turnaround (calendar days/part) | 2 | 1 |
| Parts required per mold | 310 | 750 |
| Mold lifetime, parts/mold before retiring | 1,000 | 1,000 |
| Spare Molds | 0 | 0 |
| Molds Fabricated/Amortized During Phase | 2 | 2 |




Table 5-1 from SKA Memo 116

Typical Plant Layout for SKA Quantity of Composite Reflectors



Potential Manufacturing Plant Layout for SKA Composite Reflectors








Shipments



- Pedestal and Turning Head to be containerized and shipped to site preassembled
- Mount Final Assembly to be done directly on foundation; no preassembly in an enclosed building required.



Deliverables



Final Assembly, SKA Quantities



- Composite dish surface to be mated to back-structure on mold to insure surface accuracy (same as prototype).
- Secondary dish and feed structure to be mated to dish + backing structure in a post-assembly building (different than the prototype).
 - This would allow final alignment checks and,
 - System checks before mounting on turning head



End

